Rain Gauge Installs

Submitted by patrick.gatlin on Mon, 04/18/2011 - 22:03

• Met One Rain Gauge Pairs

Flight Date: Wednesday, April 20, 2011 Status: Yellow

April 20, 2011:

All tipping bucket rain gauge pairs are now installed at all but one APU site, which will be completed tomorrow. The data loggers connected to the GSFC rain gauges will need to be reprogrammed to match the tip amount (0.01 inch). This is also on the slate for tomorrow.

April 19, 2011:

Matt W and I got some extra help today from Dave and were able to deploy the remaining rain gauges at the APU sites. Twelve of the APU sites now have rain gauge pairs ready for data collection. We are awaiting additional supplies to complete the install of the other eight rain gauges tomorrow.

April 18, 2011:

Tipping Bucket rain gauge pairs were installed at four APU locations today. Tomorrow we plan on installing the remaining 24 gauges.

